
Natural Flood Management - W4W Jon Bond



W4W Objective: via SWW, FWAG, DCC, AONB etc





Reality in Blackdown Hills AONB...





Spring 2018 Gave us this - Twice...



April 2018 Thaw meant... Ground Conditions really Improved...





Actual Time Line of Works

O Apr 22: Spray off Brambles - Rosate @ 320ml in 20L

O Apr 22: Fell High/Over-hanging limbs

Apr 28 – May 7: Fell Invasive Laurel

• May 21: Stump Treatment of Laurel – Ecomax Plugs

• May 12 – June 8: Chestnut Fencing Erected. (6' Posts; 8' Strainers)

No shortage of laurel to clear





Spring Finally Sprung...for nearly a week!







Post Match Analysis:

Biggest Problems 😊

- Wet weather persisting into April 2018 with resulting Dangerous Ground Conditions delaying works
- Snow/Cold late March killed off Bramble leaf and significantly delayed weed control prior works

Biggest Pluses ©

- O Grant co-ordinators Extremely Flexible to accommodate weather delays.
- Grant Payment very Prompt.
- Smart new Fence



The Cost taken for Granted...

• Fencing Materials (approx. 300m) @ £1641 incl vat

○ Labour/Plant @ £3918 incl vat

• Grant @ £2316 no vat



Biggest Lessons:

OIt Can be Done

•Trust Each Other

• Follow Up will be Needed



Was it Worth it?



